COMPLETION REPORT

1	Name of the Work	Improvements to roads and drains at Kala road 7th cross and surrounding area roads K G Halli in ward no.12 Shettyhalli Sub Division.
2	Sanctioned Estimate No. and date	CE/DZ/TS/55 /18-19 Dated: 21-09-2019
3	Head of Account which is chargeable	P3442 (Job Code 012-19-000016)
4	Instrument Order No. and date	EE/DD/WO/398/19-20 dated: 21.09.2019
5	Name of Contractor	M/s Technical Manager(West), KRIDL
6	Work started	22/9/2019.
7	Work Completion	20-03-2020.
8	Time Stipulated for Completion of Work	180 days
9	Delay in Execution of Work	
10	Measurement recorded in	MB No. 4834/2019-20 Page No. 483310-483311
11	Check Measurement of the Asst	A.P Shivakumar
12	Name of the office/official in charge of the work	AEE Shettyhalli Sub Division
	a) Asst. Eng/Junior Engineer	A.P. Shivakumar, AE
	b) Asst. Executive Engineer	Athiq Idrus Rehaman, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 100.00 Lakhs	~~Rs. 99,53,308.77~~ 9951351-00	-	48649=00

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Bruhat Bengaluru Mahanagara Palike,
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike,
Dasarahalli Division, Bengaluru-57